

Embedded Generator G59/1 Protection Commissioning Record for LV Connection

Location :- Imperial Tobacco, Winterstoke Rd, Bristol

Owner/Operator Details

| | | | |
|-------------------------------------------|-----------------------------------------------------------------------|-----|--------------|
| Name | Jon Baker | | |
| Address | Imperial Tobacco Winterstoke Road Ashton Bristol BS99 1UP | | |
| Telephone(daytime) | 0117 9530000 | Fax | 0117 9636403 |
| Telephone (24 hour for Emergency Contact) | | | 0117 9530000 |


Generating Plant Details

| | | | |
|------------------------------------------|---------------|-------------------|-------------|
| Make | Dale Electric | Type/Frame Size | TypeB B904F |
| Serial No | 63495 | Voltage | 240/415V |
| KW Rating | 757.6 | Frequency | 50 Hz |
| Operating Power Factor | 0.8 | Full Load Current | 1319A |
| Energy Source and Prime Mover | Diesel Engine | | |
| Synchronous | | | |
| Type of Scheme: Peak lopping-NGC Support | | | |


Certification

On behalf of PowerGen Energy Solutions I certify this generator has been installed in accordance with the requirements of EA Engineering Recommendation G59/1 and the commissioning tests recorded on pages 2 to 5 attached have been carried out.

Test Engineer John Gordon
 Address Howland
 Grange Close
 Minchinhampton
 Glos. GL6 9DF

Signed 
 Date 12/10/01

WPD Witness Pat Lewis
 Address Western Power Distribution
 Avonbank
 Feeder Road
 BRISTOL
 BS2 0TB

Signed 
 Date 12/10/01

**Embedded Generator Commissioning Tests
LV generator**

Location :- Imperial Tobacco, Winterstoke Rd, Bristol

1. Over/Under Voltage Protection

| OVERVOLTAGE | Red - Yellow | | Yellow - Blue | | Blue - Red | |
|--------------------------|--------------|-------|---------------|-------|------------|-------|
| Settings 435.8 V 0.5secs | Volts | Time | Volts | Time | Volts | Time |
| Overvolts Test 1 | 434V | 282ms | 436V | 262ms | 435V | 235ms |
| Overvolts Test 2 | 434V | - | 437V | - | 435V | - |
| Overvolts Test 3 | 434V | - | 436V | - | 435V | - |
| UNDERVOLTAGE | Red - Yellow | | Yellow - Blue | | Blue - Red | |
| Settings 390 V 0.5secs | Volts | Time | Volts | Time | Volts | Time |
| Undervolts Test 1 | 391V | 294ms | 392V | 315ms | 392V | 335ms |
| Undervolts Test 2 | 391V | - | 392V | - | 393V | - |
| Undervolts Test 3 | 391V | - | 392V | - | 393V | - |

Relay Make & Type

DEIF Generator Paralleling Controller (GPU2)
Serial 700265-10

Method of Test

T&R DVS3. Serial 13TE0484. Cal to 10/11/02.
Fluke 41. Cal to 1/2002

Remarks / Additional Protection (e.g. Unbalance)

Relay nominal volts 415V.
Relay set to 0.2s Delay.
Relay is NOT self reset.

Note – Times are relay trip times. It was not possible to secondary inject the relay with the breaker closed (The genny had to be running to close the breaker)

The trip circuit was proved after the testing by running the generator and altering 'Setting 2' overvoltage to cause a trip.

Signed
Date:

Ralph Lewis
12/10/01

**Embedded Generator Commissioning Tests
LV generator**

Location Imperial Tobacco, Winterstoke Rd, Bristol
:-

2. Over/Under Frequency Protection

| OVERFREQUENCY | | Test 1 | | Test 2 | | Test 3 | |
|----------------|------------|---------|-------|---------|------|---------|------|
| Settings | Hz 0.5secs | Hz | Secs | Hz | Secs | Hz | Secs |
| Test Results | | 50.50Hz | 347ms | 50.50Hz | - | 50.50Hz | - |
| UNDERFREQUENCY | | Test 1 | | Test 2 | | Test 3 | |
| Settings | Hz 0.5secs | Hz | Secs | Hz | Secs | Hz | Secs |
| Test Results | | 46.99Hz | 357ms | 46.99Hz | - | 46.99Hz | - |

Phases connected to Relay
All Phases

Relay Make & Type
DEIF Generator Paralleling Controller (GPU2)
Serial 700265-10

Method of Test
T&R DVS3. Serial 13TE0484. Cal to 10/11/02.

Remarks
Relay set to 0.2s Delay.
Relay is NOT self reset

Signed
Date:

[Handwritten Signature]
12/10/01

**Embedded Generator Commissioning Tests
LV generator**

Location :- Imperial Tobacco, Winterstoke Rd, Bristol

3. Loss of Mains Protection

Generators capable of self-sustained operation must be provided with additional protection to ensure disconnection of the generator for faults on the WPD system which would not necessarily cause voltage or frequency protection to operate. The type of "Loss of Mains" relay and suitable commissioning tests must be agreed with WPD and recorded below:-

Relay Make, Type & Phases Connected to Relay
DEIF Generator Paralleling Controller (GPU2)
Serial 700265-10

Method of Test
T&R DVS3. Serial 13TE0484. Cal to 10/11/02.

Test Results / Remarks
Vector Shift set to 6 degrees. Operates at 6.2 degrees in 24ms.


ROCOF set at 0.4Hz/s. Stable at 0.4Hz/s.
Operates at 0.45Hz/s in 316ms.

4. Generator Neutral Earthing

This generator may be operated in Island Mode for Standby Purposes.
The customer is advised the generator neutral point should be isolated from earth whilst running in parallel with the WPD system.

Remarks

The generator neutral is connected to the LV neutral bar.
The customer has carried out harmonic testing and are happy with the results.

Signed 
Date 12/10/01

**Embedded Generator Commissioning Tests
LV generator**

Location :- Imperial Tobacco, Winterstoke Rd, Bristol

5. Synchronising After all G59/1 tests are completed and **before** the generator is first synchronised with the WPD system:-

- a) the wiring which supplies voltage to the synchroniser from the generator and the WPD system must be proved to be correctly in-phase.
- b) with the generator circuit breaker racked out and connected to the synchroniser, the generator and the WPD system voltages must be checked and proved to be in-phase at the generator circuit breaker when the close signal is received.
- c) the consent of the WPD Control Engineer **must** be obtained before first synchronising.

Recorded Date & Time of First Synchronising :- 12/10/01 14:15Hrs

6. Voltage Control System

After the generator has been successfully synchronised with the WPD system, the voltage must be recorded with maximum agreed generation to verify that Statutory Voltage on the WPD network will not be exceeded due to export power flow. The Power Factor of the generator must be recorded during this test.

| System Voltage | Date & Time | Red/Yellow V | Yellow/Blue V | Blue/Red V |
|------------------------------------------------------------|----------------------|-----------------|------------------|---------------|
| With no generation | 12/10/01 14:15Hrs | 398V | 396V | 400V |
| With generation of 625 kVA at a lagging PF of 0.96 p.u. | 12/10/01 14:30Hrs | 420V | 418V | 421V |

Remarks

Signed
Date


12/10/01